

Development Profile(2013 - 2014).

Kulgam as a whole of late has witnessed/attained unprecedented efforts/milestones on development spectrum due to improvement in the overall security scenario and special focus of Government on new Districts. The supervision and monitoring of the developmental works have considerably stepped up resulting in an acceleration in the tempo for development. In order to imbibe the confidence amongst the people towards the responsive administration , a series of steps were taken regarding creation of infrastructure required for effective administration, holding of Public Darbars for Redressal grievances of general masses, extensive touring by the District Officers for effective implementation of various developmental programmes/schemes, conduct of physical verifications, feed back reports, concurrent evaluations and monthly review meetings on development activities. The major achievements since the creation of the District are highlighted as under:-

DC's office Cum Mini Secretariat Kulgam (District Sector)

The DC's Office cum Mini-Sectt. completed at an estimated cost of Rs.29.73 crores and taken over. This will facilitate, a better accommodation for at least 25 Offices and better delivery of services is expected to general public under one roof. This will also facilitate better monitoring and presence of District Officers at Hqr.

General Bus Stand Kulgam

Spread over 56 Kanals has been made fully functional. The Town has been relieved off traffic mess to a great extent. .

Bushi Ada Bridge .)

Bushi Ada Bridge has been completed at an estimated cost of Rs.7.76 cr. In view of importance of the project regarding providing of connectivity to the far flung areas of Chimmer, Dandward and Kutmarg the work has been got completed during the CFY and stand opened for traffic.

Damhal Laisoo bridge

Damhal Laisoo bridge has been completed at an estimated cost of Rs.4.45 Crores and opened for traffic.

Receiving Station Devsar:

Stands completed and commissioned at an estimated cost of Rs.152.37 lacs.

Chambgund Kulgam Road (CRF)

Constructed under CRF (Central road fund) at an estimated cost of Rs.7.46 crores will serve as

bypass Kulgam to Chambgund and thereby facilitating the shortest possible route to a huge population residing across Wishow nallah to district Kulgam .

Aiwan-U-Sanat Hirfat (District Sector)

Aiwan-U-Sanat Hirfat is under execution through JKPCC at an estimated cost of Rs.4.20 Cr and is targeted for the CFY. It will facilitate accommodation of different industries/employment related sectors under one roof for better convenience of public/un-employed youth.

DIET Building at Kulgam (District Sector)

DIET building at Kulgam: Is also targeted for CFY at a cost of Rs.3.72 Cr. It will facilitate imparting modern techniques/trainings to the teachers of district Kulgam.

District Employment and Counseling Centre at Kulgam. (State Sector)

District Employment and Counseling Centre at Kulgam is also targeted for CFY at an estimated cost of Rs.1.31 crores.

District Hospital Kulgam

OPD Block completed.

District Hospital Kulgam (IPD Block) comprising of three blocks with 200 bed capacity is under execution at an estimated cost of Rs.50.32 Cr against which Rs.9.68 Cr has been made available till 3/2013. OPD Block with a capacity of 70 beds stands already handed-over. One IPD block has been taken up for execution accommodating 50 No. of beds besides providing theater facility and Doctors consultation rooms.

Sub District Hospital DH Pora

Sub District Hospital DH Pora is under execution at an estimated cost of Rs.11.34 Cr against which an amount of Rs.3.25 Cr has been incurred up to 3/2013 and 70 % slab on ground floor laid. The Hospital will provide health care facilities to thousands people far flung areas including large no. of ST population at their door step who otherwise have to travel long distances to reach district hospital besides it will minimize pressure on district hospital Kulgam.

Degree College Kelam

Degree College Kilam is under execution since last year through JKPCC at an estimated cost of Rs.12.33 Cr against which an amount of Rs.4.00 Cr has been made available up to 3/2013, building is nearing slab level & fencing in progress

IKLAWAYA Model School Tangmarg:

IKLAWAYA Model School Tangmarg is coming up at a cost of Rs.14.00 Cr against which an amount of Rs.1.00 Cr has been released by the Government which stands utilized in full. The work on the said school including hostel is under progress.

Laroo Bye -pass road (District sector Nabard).

Laroo Bye-pass road is under execution at an estimated cost of Rs.1433.00 lacs against which an amount of Rs.3.26 crores including land compensation has been spent up to 3/2013. Phase 1st with an AA cost of 3.96 crores is underway and is targeted for the CFY.

The road has been made fair weather and opened to traffic and shall be made fully functional.

Sub District Hospital Yaripora (State Sector)

Sub District Hospital Yaripora is under execution at an estimated cost of Rs.7.26 Cr. Main building completed and is expected to be made fully functional during CFY.

Education

Educational Institutions = 974 (Govt. =792 Private=182)
Primary schools = 422, (Govt.=362 , Private= 60) ,
Middle schools = 442 , (Govt.357 , Private=85) ,
High schools = 88 (Govt. 52 =Private :36) , .
HSS = 22 (Govt. 21 =Private: 1)
Degree Colleges=3 at Kulgam , Kelam and DH Pora .
The total enrollment = 80549

SSA

Availability = Rs. 13.39 crores Exp.= Rs. 4.30 crores

314 primary schools completed against the target of 403 which include 25 during CFY and 70 are at different stages of completion.

69 Middle Schools completed against the target of 82 out of which 2 (Nengripora & Agroo) stands completed during CFY and 13 are at different stages of completion

523 ACRs completed against the target of 930 which includes 58 during CFY and 209 are at different stages of completion..

366 girls toilets completed against the target of 501 which includes 141 during CFY and 65 are at different stages of completion. ❖❖❖

❖5 Headmaster rooms completed against the target of 40 during CFY and 24 are at different stages .

RAMSA

Availability (Capital) =Rs.2.63 crores

Expdt. = Rs.0.89 crores

16 Middle schools sanctioned for up-gradation have been made operational.

Two buildings (Nilloh, Banimullah) stand completed/taken over and work on 08 buildings are at different stages through R&B department including two schools taken up under convergence with MGNREGA and land problem/dispute for 3 Schools (Sonigam, Ban, Gudder,) is being sorted out and remaining 3 works have been tendered out..

Out of 10 existing High schools approved for strengthening 3 have been completed (GHS Asnoor HS Katrasoo, GHS Yaripora), 4 are at different stages of execution including 2 taken up under convergence with MGNREGA & 3 being tendered out

14 Secondary Schools are proposed to be strengthened by way of infrastructure.

R &B Sector

Total villages =265

Total road length of the District = 873.85 Kms

Macadamized/BT = 536.75 Kms

WBM = 199.15 Kms

Fair weather =134.15 Kms

New connectivity:

In order to ensure the coverage of uncovered areas, 9 roads having a road length of 17.10 Kms benefiting 21 habitations are under execution in addition under TSP

In total 82 schemes (including 34 NABARD schemes) at an estimated cost of Rs 124.37 crores are under execution under District Plan with a Cum. Exp. of Rs. 90.45 crores ending 3/2013.

PMGSY : (III to VIII)

Schemes approved = 94 + 2 upgraded (Projects =48)

Sanctioned cost = 14536.82 lacs

Alloted cost = 12697.15 lacs
Expenditure during 2013-14 = 958.54 lacs
Total Commulative Exp. = 10044.99 lacs

Physical :

Road length involved = 230.51 Kms
Road length completed as F/W = 89.61 Kms
Road length completed as BT= 101.94 Kms
Total road length completed = 191.55 Kms
Habitations to be connected =66
Habitations connected as on date = 62
Total population to be benefited= 265097 souls
Population benefited sofar = 254159 souls.

Note: In addition to this 23 DPRs (15 NC +8 Up-grad) under phase –X stands submitted to NRRDA for approval.

PMGSY land acquisition progress

Total No. of road projects which falls in District Kulgam = 48
No. of roads in which land acquisitioned = 44

Total land involved = 1573 Kanals 7.5 Marlas 8.5 Sarsai

Total compensation payable for land Rs.26,48,00,503.
Total compensation paid for land Rs.13,87,00,503.

Total compensation yet to be paid for land Rs.12,61,00,000.

Total compensation paid for fruit trees Rs.2,66,78,440.

Total compensation yet to be paid for fruit trees Rs. 4,34,47,989.

Total compensation paid for structures Rs.2,15,78,431.

Total compensation yet to be paid for structures Rs.9,21,98,771.

Total compensation paid for land /fruit trees/structures Rs.18,69,57,374.

Total compensation yet to be paid for land /fruit trees/structures Rs.26,17,46,760.

R&B land Acquisition:

An amount of Rs.5.28 Crores is required for payment of compensation of various roads under R&B Sector.

RGGVY

Against the target 255 habitations , 247 habitations have been completed out of which 229 stand taken over by the PDD , and 18 under safety inspection/taking over process . The work for balance 8 habitations is under progress

Health

District Hospital = 1

SDHs= 3

PHCs = 27 (including 8 new type PHCs) 24x7=14

Others = 2

Sub Centers = 90

NRHM

Availability =Rs. 3.43 crores

Expenditure=Rs. 3.11 crores

Out of 8 buildings taken up for execution under NRHM, 7 buildings have been completed viz . Sub Center Mirhama, Sub Center Hallan, Sub Center Lammar, Sub Center Redwani, Sub Center Uranhall, Sub Center Nowbal & Sub Center Panzath
JSY incentive of Rs.45.04 lacs and Rs.19.57 lacs under JSSK paid during 2013-14.
18171 students in 233 schools were examined under School Health Programme.